Capital Improvement Program



October 2013 MONTHLY REPORT



TO: Mayor and City Council, City of Taylor

FROM: Casey Sledge, P.E., AICP, CFM - Sledge Engineering, LLC

SUBJECT: October 2013 Monthly CIP Report – 10/21/13

The following report is intended to give an update of ongoing CIP Projects. If more information is needed, please contact me anytime.

2011 CDBG Water Mains	
Designer: Sledge Engineering	Contractor: SBS Construction
Key Dates: 2/4/13 Notice to Proceed	Construction Award: \$277,850

- Final connection remains incomplete at Walnut Street east of RR tracks
- Contractor has completed connections and tie ins on Walnut west of tracks this week; final testing of this section has not been approved

2012 CDBG Streets	
Designer: Sledge Engineering	Contractor: TBD
Key Dates:	Construction Award:

- Draft plans and specifications are ready for staff review. Coordination meetings underway with dry utilities (gas, electric, etc.)
- Bidding will commence after environmental clearance is finalized, which is expected in December



2013 Pavement Maintenance	
Designer: Sledge Engineering	Contractor: TBD
Key Dates:	Construction Award:

 Survey is complete and design underway for Downtown Streets and Fair Streets throughout City

2013 TPWD Trails Grant	
Designer:	Contractor: TBD
Key Dates:	Construction Award:

Notified of grant award

2013 Transportation Enhancement Funding	
Designer:	Contractor: TBD
Key Dates:	Construction Award:

Notified of grant award

Car Wash Water Main	
Designer: Sledge Engineering	Contractor: Lewis Construction
Key Dates:	Construction Award:

- short 12" water main extension to provide fire protection to Car Wash site and adjacent properties
- Design is complete; Construction to begin this week; completion expected early November

Municipal Drainage Utility Fund Projects - 2013		
Designer:	Contractor: TBD	
Key Dates:	Construction Award:	

Planning and discussions for next project(s) underway